

Arrowhead-Weston Update



Network Customer Meeting

November 16, 2006

Real Estate

- 89% (702/793) of the required easements have been obtained.
- 90% (188/208,) of the required miles of right-of-way have been obtained.
- The Real Estate process is ahead of schedule, current work is being concentrated on the final three segments.

Construction Progress Wisconsin and Minnesota

- Foundation Poured – 74% (1,092) have been completed.
- Poles Set – 74% (1,092) have been set.
- Wire Stringing – 74% (1,092) of the structures have been strung.

Construction Progress Wisconsin and Minnesota

- Restoration – 36% (530) of the sites have been restored. The restoration activity has begun in Wisconsin along the WW, LW, CL, BC and SB segments.
- Construction is complete on the first five construction segments.
- AL and MS Spreads start Construction in November 2006.
- Stone Lake will be energized by November 30, 2006.