


Northern Umbrella Plan and U.P. Capital Projects Update

2008 Transmission Business Briefing October 29, 2008

AMERICAN TRANSMISSION COMPANY® THE ENERGY AGGESS COMPANY

Northern Umbrella Plan





NUP Projects

Completed Projects:

A: Plains - Stiles 138 kV Rebuild

B: Indian Lake – Hiawatha 69 kV to 138 kV Rebuild

C: Morgan – Stiles 138 kV Rebuild

D: Morgan – White Clay 138 kV Up-rate

E: Add 2nd Plains Transformer (cancelled in Feb. 2008)

F: New Werner West 345/138 kV Substation

In-progress Projects:

G: Cranberry – Conover – Plains Project

H: Morgan – Werner West 345 kV Line (including Clintonville – Werner West 138 kV)

I: Gardner Park – Central Wisconsin 345 kV Line (for generator interconnection)



Project Overview and Status

G. Cranberry-Conover-Plains

Phase 1 -- Schedule/Status

- New T-Line (Cranberry Lakota Rd) placed in service 6/6/08
- ROW restoration and related activities underway

Phase 2 -- Schedule/Status

- T-Line rebuilt to Twin Lakes Substation (in-service August '08)
- T-Line reconstruction underway to new Iron Grove Substation
- NFS Special Use Permit in Nicolet Forest received
- NFS Special Use Permit pending for Ottawa Forest
- Targeting February/March '09 for completion of Phase 2

Phases 3 & 4 -- Schedule/Status

- T-Line and substation design/procurement underway
- Easement procurement will begin Q4 '08
- Construction planned to start March '09
- Targeting June '10 for completion of Phases 3 & 4



New Morgan-Werner West 345kV Line (52.8 Mi)

ATC Executive approval	2/05
ATC Board approval	2/05
File CPCN application	3/05
CPCN issued	6/06
Morgan – White Clay, 13.2 Mi Werner West – Clintonville, 17.5 Mi Clintonville – Highway 22, 7.7 Mi Highway 22 – White Clay, 15.4 Mi Werner West SS, 345/138 kV	Complete 10/7/07 70% Complete Construction 12/08 - 4/09 Construction 4/09 - 10/09 Complete 12/06
Construction period, ~58% Complete	1/07-12/09
Project in-service	12/09



New Gardner Park-Central WI 345kV line (51 Mi)

ATC Executive approval	2/05
ATC Board approval	2/05
File CPCN application	3/05
CPCN issued	6/06
Belle Plain Tap – Highway 22, 1.1 Mi Caroline – Belle Plain Tap, 6.9 Mi Structure 773 – Whitcomb, 20.33 Mi Gardner Park – Structure 773, 6.53 Mi Whitcomb – Caroline, 16.1 Mi Highway 22 Substation	Complete 6/07 Complete 7/07 Complete 4/08 98% Complete 10% Complete 73% Complete
Construction period; ~ 78% Complete	1/07 – 12/09
Project in-service	December 2009



Project Status Summary

Project Name	Key Need Drivers	Projected In-Service Date	Projected Cost	Status
A: Plains – Stiles 138 kV Rebuild	Physical condition; transfer capability; solution also results in a more robust parallel path for 2/3 of P-S corridor		\$94.3M	Complete
•A1: Plains – Amberg		October 2005	-	Complete
•A2: Amberg – West Marinette		November 2005	-	Complete
•A3: Amberg – Stiles		October 2006	-	Complete
B : Indian Lake – Hiawatha 69 kV to 138 kV Rebuild	TLR mitigation; voltage support; physical condition; local loadserving in Manistique area; required operating guide that splits the U.P. system			Complete
•Phase 1 – Rebuild Indian Lake – Glen Jenks		August 2004	\$6.1M	Complete
•Phase 2 – Rebuild as double circuit 138 kV, operate at 69 kV		March 2006	\$46.2M	Complete
•Phase 3 – Convert to 138 kV operation		N/A	N/A	Not part of the Northern Umbrella Plan
C: Morgan – Stiles 138 kV Rebuild as double circuit	Transfer capability	May 2006	\$8.0M	Complete



Project Status Summary

Project Name	Key Need Drivers	Projected In- Service Date	Projected Cost	Status
D: Morgan – White Clay 138 kV uprate (eventual rebuild as part of Element H)	Transfer capability	March 2005	\$0.4M	Project Complete.
E : Add 2 nd Plains transformer (250 MVA 345/138 kV)	Transfer capability	Cancelled		Cancelled
F : New Werner West Substation with 345/138 kV transformer	TLR mitigation, system security	December 2006	\$14.2M	Project Complete.
G : Cranberry – Conover – Plains Project	Transfer capability; Transmission service; Reliability, physical condition	See below	\$127.6M	
Phase 1: New 115 kV Cranberry – Conover		June 2008	-	In-service. Energized first week of June '08.
Phase 2, 3 & 4: Rebuild 69 kV Conover – Plains to 138 kV		June 2010	-	Design/procurement activities started. Will design/construct from west to east.
H: New Morgan – Werner West 345 kV line & Clintonville – Werner West 138 kV line	Transfer capability, reliability, and network service.	2009	\$139.0M	See Page 8 for detailed status. Project under construction and on schedule.
I: New Gardner Park — Central Wisconsin 345 kV line & Central Wisconsin 345 kV switching station	Required for new Weston 4 generation	2009	\$124.3M	See Page 9 for detailed status. Project under construction and on schedule.



Northern Umbrella Plan Summary

- Costs estimated at \$560.1 million for all NUP projects
- \$430 million spent on NUP as of September 2008
- Of the 9 projects
 - -5 are complete and in-service
 - -3 are under construction
 - 1 has been cancelled
- Targeting 2010 for completion of all NUP projects



Eastern U.P. Emergency Upgrades

- Completed to mitigate risks associated with low Lake Superior water levels
- Transformer at Hiawatha Substation
- Transformer at Straits Substation
- Capacitor Bank at Nine Mile Substation
- Completed in ~3 months
- Cost to construct \$6.4 Million



Rebuild of Laurium No. 1 Line

- Located between Houghton and Calumet
- Driven by age/condition/reliability and capacity concerns
- Started construction in September 2007
- Placed in service in May 2008
- Cost to construct \$8.1 million



North Lake Substation

- Located near Ishpeming
- Greenfield construction
- Driven by age/condition/reliability concerns at Cedar Substation
- Began construction in Fall 2007
- Anticipated completion May 2009
- Anticipated cost is ~\$12 Million



Pine River Substation

- Located near Rudyard
- Brownfield construction
- Driven by age/condition/reliability concerns at existing Pine River Substation
- Began construction in Fall 2008
- Anticipated completion Fall 2009
- Anticipated cost is ~\$9 Million



- New Alger-Delta T-D Interconnection
 - Located in Marquette County
 - Anticipated completion December 2008
 - Anticipated cost is ~\$900K
- New UPPCO T-D Interconnection
 - Located in Keweenaw County
 - Anticipated completion April 2009
 - Anticipated cost is \$250K
- New City of Norway T-D Interconnection
 - Located in Dickinson County
 - Anticipated completion April 2009
 - Anticipated cost is ~\$230K



- Asset Renewal (reliability)
 - Breaker/switch/relay replacements
 - Transmission Line Rating Studies
 - Pole replacements (>100 poles at ~ \$3M total)
- New Capacitor Banks (voltage support)
 - Munising (in-service 2008)
 - Ontonagon (in-service 2008)
 - Hiawatha (September 2009)
 - L'Anse (September 2009)
 - M-38 (September 2009)
 - Perkins (October 2009)
 - Indian Lake (June 2010)