



Network Customer Meeting

**State Regulatory and
Local Relations Update
June 26, 2008**

**Steve Parker
State Regulatory Affairs**

**Sarah Justus
Local Relations**

CA/CPCN Applications (Filed/Ordered/Under Review)

Project Name	Date Filed	PSCW Review Status
Paddock-Rockdale New 345 kV Line [CPCN]	5/23/2007	Order: 6/13/2008
Rockdale-W. Middleton New 345 kV Line [CPCN]	10/15/2007	Completeness Review Underway

CA/CPCN Applications (to be filed)

Project Name	To be Filed 2008	To be Filed 2009	To be Filed 2010
Y33 (Brodhead-South Monroe) 138 kV Upgrade [CA]	Jul		
Nelson-Dewey G-T Interconnection [CPCN]	Jul		
Rebuild Arpin-Rocky Run 345 kV Line [CA]	Aug		
Kewaunee Switchyard Improvements [CA]	Oct		
Canal-Dunn Road New 138 kV Line [CPCN]		Jun	
Loop Nine Springs-Pflaum 69 KV Line In/Out of Femrite Substation [CA]		Aug	
Bass Creek Substation [CA]		Oct	
Clear Lake-Arnett Road T-D Interconnection & 115 kV Line [CPCN]		Nov	
Dodge County, Phase 2 (Horicon-E. Beaver Dam 138 kV Line [CPCN]			May
Monroe County-Council Creek 161 kV Conversion [CPCN/CA?]			Jun



Our Outreach Approach

- Involve the public early and often
- Design outreach plan based on project and affected public
- Build community relationships
- Case study: *Paddock – Rockdale*
 - Door to Door
 - A lot of direct mail
 - Open Houses
 - Personal local govt. visits
 - Low key media outreach
 - Involvement of planning



Major 345 kV Projects

- **Rockdale-West Middleton (Dane County)**
 - Final routes announced on August 1, 2007.
 - Open houses held August 20, 21, 22, & 23, 2007.
 - CPCN application filed on October 16, 2007.
 - November 2007 – First letter of incompleteness; over 100 questions, phased responses
 - End of April 2008 – Second letter of incompleteness; 2 questions



Major 345 kV Projects (cont'd)

- **Paddock-Rockdale Line (Dane & Rock Counties)**
 - “Access” project to facilitate MISO regional market
 - CPCN application filed May 16, 2007.
 - Public hearings held on February 13, 2008.
 - CPCN issued June 13, 2008.
 - Pre-construction open house mid-July
 - Hitting the ground running.....



Major 345 kV Projects (cont'd)

- **Gardner Park-Central Wisconsin & Morgan-Werner West Lines**
 - The projects are on schedule to meet their planned in-service dates of December 1, 2009.
 - Gardner Park – Central WI project over 70% complete
 - Morgan – Werner West project over 45% complete.



Major 161 kV Project

- **Nelson Dewey Generator Interconnect:**
 - Need to connect new unit to Mississippi River crossing with new 161 kV line.
 - T-line public outreach and siting in full swing.
 - Final routes discussed at open house in Cassville June 4, 2008
 - CPCN application being finalized for July 2008 submittal.



Major 138 kV Projects (Dane)

- **Fitchburg (Oak Ridge)-Verona:**
 - CPCN issued on January 23, 2008.
 - Finalizing acquisition of Oak Ridge site, construction starts in July at substations;
 - Oak Ridge Substation in service June 2009, T-Line in service June 2010.
- **N. Madison-Huiskamp (Waunakee):**
 - CPCN issued on July 20, 2007.
 - Real estate acquisition and substation construction in progress, T-Line work in the fall, in service by end of 2008.



Major 138 kV Projects (cont'd)

- **Cranberry-Conover-Iron River-Plains (Vilas, Forest, Florence—and UP Michigan):**
 - Phase I energized June 11, 2008
 - Phase II – upgrade from 69kV to 138 kV from Conover – Iron Grove
- **Jefferson County:**
 - Still awaiting PSCW decision on NEV study and proposal.
 - T-Line Construction scheduled to begin in fall
 - Installed capacitor bank at Boxelder Substation to get through summer peak.



“Major” 69 kV Projects

- Typically no PSC approvals required, but . . . local zoning applies.
- ATC projects initiated requiring new 69 kV right-of-way (each T-D related):
 - Fitchburg-Oregon-Sun Valley SS (Dane)
 - Tomah-Warrens (Monroe)
 - Sauk Prairie (Sauk)



Questions?

Thank you!